



My ITM Company

My Address

My City, CT 11111

111-111-1111

REG: My State License #

Fire Alarm System Inspection and Test Report

Property	The Smaller Business Building	Start	8/14/2026	3:10 PM
Address	11A Killingworth Turnpike Clinton, CT 06413	Completion	8/14/2026	3:16 PM
Customer	Clinton - Town of	System Restored	8/14/2026	3:16 PM
		Inspector	Joe	

NOTIFICATIONS MADE PRIOR TO TESTING

Party Notified	Notified	Contact	Time
Authority Having Jurisdiction (AHJ)	Yes	Clinton - Fire Department	3:00 PM
Building management	Yes	Management	3:02 PM
Building occupants	Yes	Occupants	3:04 PM

CONTROL UNIT AND RELATED EQUIPMENT

FACU (Fire Alarm Control Unit) — Electrical Closet

Voltage:	120 VAC
Amps:	3.00 A
Disconnect:	Electrical Closet
Circuit Styles:	Class B
Signaling Line Circuits:	2
Notification Appliance Circuits:	1

Item	Result
Control unit:	Physical condition, labels, and indicators PASS
Lamps/LEDs/LCDs:	All indicators operational PASS
Fuses:	Correct rating, none blown PASS
Trouble signals:	Audible and visual PASS
Disconnect switches:	Circuit breaker operation verified PASS
Ground-fault monitoring:	Ground fault introduced and verified PASS
Supervision:	Open circuit test performed PASS
Local annunciator:	Operational PASS
Primary power supply (AC):	Voltage and amperage verified PASS

SECONDARY POWER

FACU (Fire Alarm Control Unit) — Electrical Closet

Type	Voltage	Ah	Installed	Expiration
12V 7Ah	12V	7Ah	8/14/2026	8/14/2031

Item		Result
Battery condition:	Physical inspection, terminals, case integrity	PASS
Load voltage is within manufacturers specifications		PASS
Discharge test:	Capacity verified	PASS
Charger test:	Charging current verified	PASS

INITIATING DEVICES (5)

Device Type	Total	Pass	Fail	Not Tested
Manual Fire Alarm Box	1	1	0	0
Smoke Detector	4	4	0	0
Total	5	5	0	0

FACU (Fire Alarm Control Unit) — Electrical Closet

Device Type	Sub-Type	Address	Loop	Location	Visual	Functional	Result
Smoke Detector	Photoelectric	01	1	Above FACU	PASS	PASS	PASS
Smoke Detector	Photoelectric	02	1	Hall East	PASS	PASS	PASS
Smoke Detector	Photoelectric	03	1	Hall Center	PASS	PASS	PASS
Smoke Detector	Photoelectric	04	1	Hall West	PASS	PASS	PASS
Manual Fire Alarm Box	Dual Action	05	1	By FACU	PASS	PASS	PASS

NOTIFICATION APPLIANCES (3)

Appliance Type	Total	Pass	Fail	Not Tested
Horn & Strobe	3	3	0	0
Total	3	3	0	0

FACU (Fire Alarm Control Unit) — Electrical Closet

Appliance Type	Device #	Location / Identifier	NAC	Mount	Candela	Visual	Functional	Result
Horn & Strobe	01	Hall East	1	Wall Mount	15	PASS	PASS	PASS
Horn & Strobe	02	Hall Center	1	Wall Mount	15	PASS	PASS	PASS
Horn & Strobe	03	Hall West	1	Wall Mount	15	PASS	PASS	PASS

NOTIFICATIONS UPON COMPLETION

Party Notified	Notified	Contact	Time
AHJ	Yes	Clinton - Fire Department	3:13 PM
Building management	Yes	Management	3:14 PM
Building occupants	Yes	Occupants	3:15 PM

CERTIFICATION



Inspector: Joe

NICET IV

Organization: My ITM Company

Phone: 111-111-1111

Date: 8/14/2026

Qualifications (refer to 10.5.3):

NICET IV

This report was prepared in accordance with NFPA 72.